

NOVEMBER PROJECT UPDATE

Date: November 1st, 2023

With the completion of required authorization(s) and/or approval(s) from authorities having jurisdiction, Clayco's current schedule for the Hudson, NH Target Flow Center project is planned as follows:

- **November 2023**
 - Erosion & Sediment Control Provisions / Storm Water Management and Protection Plan provisions installations to continue.
 - Site perimeter protections installation to continue.
 - Tree clearing and de-grubbing activities to continue.
 - Transite Irrigation Line removal to continue.
 - Mobilization of earthwork equipment to begin rough grading for earthen berm and sound fence.
 - Mobilization of site utility installation equipment to begin site utility installations.
 - Begin establishment of jobsite laydown, employee parking and trailer yard pad.
 - Begin installation of temporary construction roads as needed throughout the site.

- **December 2023**
 - Tree clearing and de-grubbing activities to continue.
 - Continue removal of Transite Irrigation Line.
 - Continue grading activities throughout the site for earthen berm and sound fence installations.
 - Continue Site Utility installations required for Enabling Scope of Work.
 - Pending weather conditions, begin grading for Primary Access Road.
 - Pending weather conditions, begin establishment of building pad.
 - Begin demolition of existing asphalt paths