

## FEBRUARY PROJECT UPDATE

**Date: February 1<sup>st</sup>, 2024**

With the completion of required authorization(s) and/or approval(s) from authorities having jurisdiction, Clayco's current schedule for the Hudson, NH Target Flow Center project is planned as follows:

- **February 2024**
  - Continue Site Utility installations required for the Enabling Scope of Work as weather conditions allow along Green Meadow Dr., site ring road and access road to Walmart Blvd.
  - Complete rough grading activities for the earthen berm and sound fence installation.
  - Pending weather conditions and permitting, begin the installation of the sound fence.
  - Continue installation of temporary construction roads as needed throughout the site.
  - Complete temporary power extension from Steele Rd. to job site laydown, employee parking and trailer yard pad.
  - Pending weather conditions, begin the establishment of the building pad.
  - Pending weather conditions and permitting, begin installation of electrical service duct banks.
  - Pending weather conditions and permitting, begin the installation of the site's fire loop and domestic water lines.
  - Pending weather conditions, continue rough grading to establish final grade throughout the site.
  
- **March 2024**
  - Complete rough grading activities at the Earthen Berm.
  - Begin fine grading of Green Meadow Drive after installation of required utilities.
  - Continue sound fence installation.
  - Continue the establishment of the building pad.
  - Continue Site Utility installations required for the Enabling Scope of Work as weather conditions allow.