

DECEMBER PROJECT UPDATE

Date: December 4th, 2023

With the completion of required authorization(s) and/or approval(s) from authorities having jurisdiction, Clayco's current schedule for the Hudson, NH Target Flow Center project is planned as follows:

- **December 2023**
 - Tree clearing and de-grubbing activities to complete.
 - Removal of Transite Irrigation Line to complete.
 - Continue grading activities throughout the site for earthen berm and sound fence installations.
 - Begin Site Utility installations required for the Enabling Scope of Work.
 - Continue installation of temporary construction roads as needed throughout the site.
 - Pending weather conditions, begin the establishment of job site laydown, employee parking and trailer yard pad.
 - Pending weather conditions, begin grading for Primary Access Road.
 - Pending weather conditions, begin the establishment of the building pad.
 - Begin demolition of existing asphalt paths
 - Begin abatement of existing building structures

- **January 2024**
 - Pending weather conditions, continue grading activities throughout the site for earthen berm and sound fence installations.
 - Pending weather conditions, begin installation of electrical service duct banks.
 - Pending weather conditions, continue Site Utility installations required for the Enabling Scope of Work.
 - Pending weather conditions, continue the establishment of job site laydown, employee parking and trailer yard pad.
 - Pending weather conditions, continue grading for Primary Access Road.
 - Pending weather conditions, continue the establishment of the building pad.
 - Pending weather conditions, begin demolition of existing building structures.