

MAY PROJECT UPDATE

Date: May 10th, 2024

With the completion of required authorization(s) and/or approval(s) from authorities having jurisdiction, Clayco's current schedule for the Hudson, NH Target Flow Center project is planned as follows:

- **May 2024**
 - Complete temporary power extension from Steele Rd. to job site laydown, employee parking and trailer yard pad.
 - Complete installation of sound fence foundation supports.
 - Continue Site Utility installations required for the Enabling Scope of Work as weather conditions allow along Green Meadow Dr., site ring road and access road to Walmart Blvd.
 - Continue rough grading activities for the earthen berm.
 - Continue installation of temporary construction roads as needed throughout the site.
 - Continue installing the site's fire loop and domestic water lines.
 - Continue installing the site's stormwater drainage system.
 - Continue installing the site's sanitary drainage system.
 - Continue installing the site's electrical service duct bank.
 - Continue rough grading to establish final grades throughout the site.
 - Continue the establishment of the building pad.
 - Begin fine grading of Green Meadow Drive after installation of required utilities.

- **June 2024**
 - Complete rough grading activities at the Earthen Berm.
 - Continue Site Utility installations required for the Enabling Scope of Work as weather conditions allow along the site's ring roads and access road to Walmart Blvd.
 - Continue installation of temporary construction roads as needed throughout the site.
 - Continue installing the site's fire loop and domestic water lines.
 - Continue installing the site's stormwater drainage system.
 - Continue installing the site's sanitary drainage system.
 - Continue installing the site's electrical service duct bank.
 - Continue rough grading to establish final grades throughout the site.
 - Continue the establishment of the building pad.
 - Begin the installation of the sound fence screening panels.
 - Begin installation of plantings along the earthen berm.
 - Begin & Complete installation of curbs along Green Meadow Drive
 - Begin & Complete installation of asphalt pavement along Green Meadow Drive