

PROJECT UPDATE

Date: August 1st, 2023

Subject: Project Mobilization and Tree Clearing Forecast

Pending required authorization(s) and/or approval(s) from authorities having jurisdiction, Clayco's current and forecasted mobilization to the Hudson, NH Target Flow Center project is planned as follows:

- **July 2023**
 - Stakeout project Limit of Disturbance such that tree removal extents as scheduled and filed may be reviewed in situ.
 - Material and equipment mobilization may begin to facilitate early, permit enabling work.

- **August 2023**
 - Clayco daily management team mobilization
 - Erosion & Sediment Control Provisions / Storm Water Management and Protection Plan provisions installations to begin
 - Site perimeter protections installation to begin.

- **September 2023**
 - Continued site erosion control protections to be installed.
 - Tree clearing and de-grubbing activities to begin.
 - General sequencing of clearing activities:
 - a. Southeastern future berm & sound fence area.
 - b. Building Pad area in the southern area of the site.
 - c. Zones in proximity of future access road areas.
 - Earthmoving activities may begin to facilitate sound fence installation.